

**GOVERNMENT OF ANDHRA PRADESH**  
**ABSTRACT**

PMGSY- Phase VIII –SPSR Nellore District– “Providing BT surface to the road from at km 9/8 of Juvvaladinne road to C.R.Palem”– Extension of Agreement Time for a period of 151 days without penalty – Orders – Issued.

-----

PANCHAYAT RAJ &RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No.1951

Dated.31-12-2010  
Read the following

- 1) G.O.Rt.No.68, PR&RD(Progs.II) Dept,dt.27.02.2009
- 2) From the ENC (PR), PMGSY,Hyd. Lr. No. DEE-IV/W4/AP VIII 1403 /133/2008-09, dated 2.12.10.

<<>>

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal hereby accord sanction for Extension of Agreement Time up to 04.03.2011 i.e. for a period of 151 days without penalty as the delay is not attributed to the contractor in respect of work “Providing BT surface to the road from at km 9/8 of Juvvaladinne road to C.R.Palem” in SPSR Nellore District under PMGSY Ph – VIII-package No.AP VIII 1403.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad shall take necessary action accordingly.
3. This Order issues with the concurrence of Finance Department vide their U.O.No.34780/592/2010,Expr.(PR&RD) Dt.16.12.2010
4. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.V.P.C.SASTRY  
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY,Hyderabad,  
The Superintending Engineer,(PR),SPSR Nellore District.

Copy to:  
The OSD to Min.(PR&RWS)  
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER